



Nichiha Certified Installer Start-Up Site Inspection Report

Brick, Stone & Block Panels

Internal Use		Inspection Date	
Is report complete?		Nichiha Representative	
Date		Arrival Time	
Reviewed by:		Departure Time	
Notes/ Comments		Name Of Certified Installer	
Certification pass/fail		Certification #	
		Jobsite Address Street City, State, Zip	
		Building Design Commercial/Residential/Multifamily	
		Construction Method Used Wood/Metal/SIP/CMU/Other	
		Project Description Provide approx. height & length of installation Ex: 2-story multifamily, w/numerous openings, 30 ft x 80 ft Provide approx. height & length of wall where applicable.	
		Nichiha Products Installed Ex: VintageBrick-White Wash	
		Areas of Installation Ex: Front and east sides of building	



Certified Installer Start-Up Site Inspection Report

General	From a general appearance, did the installer follow the proper guidelines and best practices of our installation techniques?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Is the overall layout consistent with appropriate size cuts, etc.?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Are the vertical seams of the panels or boards properly staggered or aligned for best appearance?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Is the product set above grade or concrete surface to comply with project specifications or local building codes?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	List products other than Nichiha being used as an accessory or trim piece. (i.e. vinyl, wood, metal, PVC or any other composition)		
Fastening	Have the panels been appropriately face fastened as required?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Around windows and doors	<input type="checkbox"/> yes	<input type="checkbox"/> no
	End of rows	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Inside corners	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Outside corners	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Gables	<input type="checkbox"/> yes	<input type="checkbox"/> no
	At roof line	<input type="checkbox"/> yes	<input type="checkbox"/> no
Corners	Are Nichiha pre-manufactured outside corners used?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Are Nichiha pre-manufactured outside corners installed correctly with appropriate 1/4" vertical spacing?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Have outside corners been field mitered?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Did the installer follow the proper steps and guidelines for mitered corners?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Correct pattern match for brick and/or stone?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Appropriate adhesive	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Appropriate patching compound	<input type="checkbox"/> yes	<input type="checkbox"/> no
Control Joints	Has the use of vertical and horizontal control joints been incorporated per the architects, project manager or Nichiha recommendation?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Have the appropriate size widths been used for expansion and contraction control?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Are proper joint widths kept for sealant between Nichiha products and finished trim boards, inside and outside corners?	<input type="checkbox"/> yes	<input type="checkbox"/> no
Sealants	Has an appropriate color matching sealant been used in all areas?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Was sealant painted to match Nichiha products?	<input type="checkbox"/> yes	<input type="checkbox"/> no
Finishing	Does the overall appearance of the finished installation have a clean look?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Have the products been cleaned and/or wiped off with no dust, excess sealant, paint etc. left on the panels?	<input type="checkbox"/> yes	<input type="checkbox"/> no
	Attach additional comments, pictures to document field inspection		